58	12mm thick cement plaster in single coat with cement mortar 1:4 , to brick masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and as per the directions of the Engineer-in-charge of the work (FIRST FLOOR) ---- All terms and condition are as per Tender Document	Sqm	663.75	649.19	183.6	119191.28	649.19	119191.28
59	Providing 12mm thick cement plaster in single coat with cement mortar 1:4 , to brick masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and as per the directions of the Engineer-in-charge of the work (SECOND FLOOR) ---- All terms and condition are as per Tender Document	Sqm	167.22	71.29	189.0	13473.81	71.29	13473.81
60	Providing rough cement plastering 15mm thick in single coat with cement mortar 1:4 to brick masonry for base of dadooing works with sand of approved quality, providing and removing scaffolding, inclding cost of materials, labour, curing complete as per specification and as per the directions of the Engineer-in-charge of the work (GROUND FLOOR) ---- All terms and condition are as per Tender Document	Sqm	104.58	104.58	191.16	19991.51	104.58	19991.51
61	Providing rough cement plastering 15mm thick in single coat with cement mortar 1:4 to brick masonry for base of dadooing works with sand of approved quality, providing and removing scaffolding, inclding cost of materials, labour, curing complete as per specification and as per the directions of the Engineer-in-charge of the work (FIRST FLOOR) ---- All terms and condition are as per Tender Document	Sqm	212.51	212.51	196.56	41770.97	212.51	41770.97
62	Providing rough cement plastering 15mm thick in single coat with cement mortar 1:4 to brick masonry for base of dadooing works with sand of approved quality, providing and removing scaffolding, inclding cost of materials, labour, curing complete as per specification and as per the directions of the Engineer-in-charge of the work (SECOND FLOOR) ---- All terms and condition are as per Tender Document	Sqm	14.77		201.96	0.00	0.00	0.00
63	Providing 12mm thick cement plaster in single coat with cement mortar 1:4 , to ceiling including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and as per the directions of the Engineer-in-charge of the work . ---- All terms and condition are as per Tender Document	Sqm	984.75	918.50	192.24	176572.44	918.50	176572.44
64	providing applying two coats of wall putty to inside plastered walls and ceiling using white cement putty . Scrapping and levelling the surface using steel blade and preparing the surface even and smooth by using different grade sand papers, including cost of alll mateerial cost of labour and scaffolding etc. ,complete as per specification and as per the directions of the Engineer-in-charge of the work . ---- All terms and condition are as per Tender Document	Sqm	2918.09		60.48	0.00	0.00	0.00

	...and applying two coats with oil bound washable distemper of approved brand and shade ... wall surface including priming coat with distemper primer after throughly brooming the surface free from mortar drops and other foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour, complete as per specifications and as per the directions of the Engineer-in-charge of the work ---- All terms and condition are as per Tender Document	Sqm	1183.69		76.68	0.00	0.00	0.00
66	Extra over Above for applying oil bound washable distemper on ceiling and / or sloping roof as per specifications and as per the directions of the Engineer-in-charge of the work . ---- All terms and condition are as per Tender Document	Sqm	793.11		82.08	0.00	0.00	0.00
67	Providing and finishing external walls in two coats with waterproof cement paint of approved brand with primer and shade to give an even shade after throughly brooming the surface to remove all dirt and loose powdered material, free from mortar drops and other foreign matter cost of materials, labour, complete as per specifications and as per the directions of the Engineer-in-charge of the work (GROUND FLOOR) ---- All terms and condition are as per Tender Document	Sqm	1433.42	176.10	90.72	15975.79	176.10	15975.79
68	Providing and finishing external walls in two coats with waterproof cement paint of approved brand with primer and shade to give an even shade after throughly brooming the surface to remove all dirt and loose powdered material, free from mortar drops and other foreign matter cost of materials, labour, complete as per specifications and as per the directions of the Engineer-in-charge of the work (FIRST FLOOR) ---- All terms and condition are as per Tender Document	Sqm	302.94		97.2	0.00	0.00	0.00
69	Providing and finishing external walls in two coats with waterproof cement paint of approved brand with primer and shade to give an even shade after throughly brooming the surface to remove all dirt and loose powdered material, free from mortar drops and other foreign matter cost of materials, labour, complete as per specifications and as per the directions of the Engineer-in-charge of the work (SECOND FLOOR) ---- All terms and condition are as per Tender Document	Sqm	160.66		103.68	0.00	0.00	0.00
70	Providing and laying Hassan Green granite flooring for staircase, treads and rises using pre polished 20 mm thick water cut green Granite slab laid over existing cement concrete bed in CM 1:3, average 20mm thick including full rounding for nosing , cutting 3 line grooves not more than 2 mm wide for antiskidding, curing etc.,complete and as per the directions of the Engineer-in-charge of the work . (GROUND FLOOR) ---- All terms and condition are as per Tender Document	Sqm	27.3	27.30	4305.96	117552.71	27.30	117552.71
71	Providing and laying Hassan Green granite flooring for staircase, treads and rises using pre polished 20 mm thick water cut green Granite slab laid over existing cement concrete bed in CM 1:3, average 20mm thick including full rounding for nosing , cutting 3 line grooves not more than 2 mm wide for antiskidding, curing etc.,complete and as per the directions of the Engineer-in-charge of the work . (FIRST FLOOR) ---- All terms and condition are as per Tender Document	Sqm	27.3	27.30	4307.58	117596.93	27.30	117596.93

72	...and laying M-15 cement concrete flooring, 50 mm thick with metallic concrete hardner topping , under layer of 35mm thick m-15 cement concrete using broken granite metal of 20mm and down size, and top layer 50mm thick of metallic cement hardner consisting of mix 1:2 (1 cement hardner mix : 2 granite metal 10mm nominal size) by volume, with which metallic hardening compound of approved quality mix in the ratio of 4:1 (4 part of cement and 1 part of metallic floor hardening compound of approved quality by wt) , including finishing cost of materials, labour, curing, complete as per specifications and as per the directions of the Engineer-in-charge of the work (GROUND FLOOR) ---- All terms and condition are as per Tender Document	Sqm	124.69	115.69	638.28	73842.61	115.69	73842.61
73	Providing and laying M-15 cement concrete flooring, 50 mm thick with metallic concrete hardner topping , under layer of 35mm thick m-15 cement concrete using broken granite metal of 20mm and down size, and top layer 50mm thick of metallic cement hardner consisting of mix 1:2 (1 cement hardner mix : 2 granite metal 10mm nominal size) by volume, with which metallic hardening compound of approved quality mix in the ratio of 4:1 (4 part of cement and 1 part of metallic floor hardening compound of approved quality by wt) , including finishing cost of materials, labour, curing, complete as per specifications and as per the directions of the Engineer-in-charge of the work (FIRST FLOOR) ---- All terms and condition are as per Tender Document	Sqm	566.37	566.37	639.9	362420.16	566.37	362420.16
74	Providing and laying M-15 cement concrete flooring, 50 mm thick with metallic concrete hardner topping , under layer of 35mm thick m-15 cement concrete using broken granite metal of 20mm and down size, and top layer 50mm thick of metallic cement hardner consisting of mix 1:2 (1 cement hardner mix : 2 granite metal 10mm nominal size) by volume, with which metallic hardening compound of approved quality mix in the ratio of 4:1 (4 part of cement and 1 part of metallic floor hardening compound of approved quality by wt) , including finishing cost of materials, labour, curing, complete as per specifications and as per the directions of the Engineer-in-charge of the work SECOND FLOOR) ---- All terms and condition are as per Tender Document	Sqm	24.52	3.06	641.52	1963.05	3.06	1963.05
75	Providing and fixing Vetrified glazed tiles of approved make quality & colour of size 600x 600x 10 mm thick fixed on existing flooring withspecial adhesive for flooring ,skirting ad jointed with neat cement slurry mixed with pigment to match shade of tiles, including providing spacers at required interval and removing stains etc complete as per specification and as per the directions of the Engineer-in-charge of the work (GROUND FLOOR) ---- All terms and condition are as per Tender Document	Sqm	123.27	114.27	1154.52	131927.00	114.27	131927.00
76	Providing and fixing Vetrified glazed tiles of approved make quality & colour of size 600x 600x 10 mm thick fixed on existing flooring withspecial adhesive for flooring ,skirting ad jointed with neat cement slurry mixed with pigment to match shade of tiles, including providing spacers at required interval and removing stains etc complete as per specification and as per the directions of the Engineer-in-charge of the work (FIRST FLOOR) ---- All terms and condition are as per Tender Document	Sqm	337.32	337.32	1156.14	389989.14	337.32	389989.14

77	...g and fixing Vetrified glazed tiles of approved make quality & colour of size 600x 600x 10 ... thick fixed on existing flooring withspecial adhesive for flooring ,skirting ad jointed with neat cement slurry mixed with pigment to match shade of tiles, including providing spacers at required interval and removing stains etc complete as per specification and as per the directions of the Engineer-in-charge of the work (SECOND FLOOR) ---- All terms and condition are as per Tender Document	Sqm	20.34		1157.76	0.00	0.00	0.00
78	Providing Ceramic tiles of size 30x30cms 6mm thick of approved make ,shade and size for flooring, treads of steps and landings laid on a bed of 12mm thick, cement mortar 1:3 mix, flush pointing with white cement using colour pigment , including cost of materials, labour, curing, complete as per specifications and as per the directions of the Engineer-in-charge of the work . (GROUND FLOOR) ---- All terms and condition are as per Tender Document	Sqm	16.14	16.14	1270.08	20499.09	16.14	20499.09
79	Providing Ceramic tiles of size 30x30cms 6mm thick of approved make ,shade and size for flooring, treads of steps and landings laid on a bed of 12mm thick, cement mortar 1:3 mix, flush pointing with white cement using colour pigment , including cost of materials, labour, curing, complete as per specifications. and as per the directions of the Engineer-in-charge of the work (FIRST FLOOR) ---- All terms and condition are as per Tender Document	Sqm	45.02	45.02	1271.7	57251.93	45.02	57251.93
80	Providing Ceramic tiles of size 30x30cms 6mm thick of approved make ,shade and size for flooring, treads of steps and landings laid on a bed of 12mm thick, cement mortar 1:3 mix, flush pointing with white cement using colour pigment , including cost of materials, labour, curing, complete as per specifications. and as per the directions of the Engineer-in-charge of the work (SECOND FLOOR) ---- All terms and condition are as per Tender Document	Sqm	3.75		1273.32	0.00	0.00	0.00
81	Providing skirting, dado, rises of steps with colour glazed tiles 30X60 cms 6mm thick with border of size 30 x 10 cms on 10mm thick cement plaster 1:3 and jointed with white cement slurry over rough plaster surface (excluding cost of rough plastered surface which should be measured and paid separately) using glazed tiles of approved make and size including cost of materials, labour, complete as per specifications and as per the directions of the Engineer-in-charge of the work . (GROUND FLOOR) ---- All terms and condition are as per Tender Document	Sqm	115.49	114.38	1602.72	183319.11	114.38	183319.11
82	Providing skirting, dado, rises of steps with colour glazed tiles 30X60 cms 6mm thick with border of size 30 x 10 cms on 10mm thick cement plaster 1:3 and jointed with white cement slurry over rough plaster surface (excluding cost of rough plastered surface which should be measured and paid separately) using glazed tiles of approved make and size including cost of materials, labour, complete as per specifications and as per the directions of the Engineer-in-charge of the work . (FIRST FLOOR) ---- All terms and condition are as per Tender Document	Sqm	216.97	216.97	1604.34	348093.65	216.97	348093.65
83	Providing skirting, dado, rises of steps with colour glazed tiles 30X60 cms 6mm thick with border of size 30 x 10 cms on 10mm thick cement plaster 1:3 and jointed with white cement slurry over rough plaster surface (excluding cost of rough plastered surface which should be measured and paid separately) using glazed tiles of approved make and size including cost of materials, labour, complete as per specifications and as per the directions of the Engineer-in-charge of the work . (SECOND FLOOR) ---- All terms and condition are as per Tender Document	Sqm	14.76		1605.96	0.00	0.00	0.00

84	of door frames in an existing opening including embedding frame in floor and walls after cutting masonary for holdfasts for embedding holdfast in cement concrete 1:3:6 of 20mm and downsize granite metal painting two coats of coal tar to sides of frame,making good the damages to walls and floor as required and disposal of the debries with lead upto 50 m. including cost of materials, labour, complete as per specifications and as per the directions of the Engineer-in-charge of the work . ---- All terms and condition are as per Tender Document	Nos	47	42.00	1138.32	47809.44	42.00	47809.44
85	Providing Honne wood frames of doors, windows, clerestory windows,ventilators and other frames , wrought, framed or assembled including making plaster groves (excluding cost of cement concrete and side clamps),but including cost of materials, labour, HOM of machineries complete as per specifications and as per the directions of the Engineer-in-charge of the work . ---- All terms and condition are as per Tender Document	Cum	2.21	2.21	111083.4	245494.31	2.21	245494.31
86	Providing and fixing flush door shutter made out of solid core black board type ,well seasoned chemically treated hard wood battens and internal frame with minimum 45 wide wooden frame all round door shutters covered with cross bounded wooden sheets (core veneer)hot pressed and fastened on both sides of the door using liquidphenol formaldehyde resin as per IS specifiaction 2202 (part -1) 1991.from manufacturere (factory) complete as per specification and as per the directions of the Engineer-in-charge of the work . 30mm thick both side commercial (GROUND FLOOR) ---- All terms and condition are as per Tender Document	Sqm	31.5		2188.08	0.00	0.00	0.00
87	Providing and fixing flush door shutter made out of solid core black board type ,well seasoned chemically treated hard wood battens and internal frame with minimum 45 wide wooden frame all round door shutters covered with cross bounded wooden sheets (core veneer)hot pressed and fastened on both sides of the door using liquidphenol formaldehyde resin as per IS specifiaction 2202 (part -1) 1991.from manufacturere (factory) complete as per specification and as per the directions of the Engineer-in-charge of the work . 30mm thick both side commercial (FIRST FLOOR) ---- All terms and condition are as per Tender Document	Sqm	58.28		2191.32	0.00	0.00	0.00
88	Providing and fixing flush door shutter made out of solid core black board type ,well seasoned chemically treated hard wood battens and internal frame with minimum 45 wide wooden frame all round door shutters covered with cross bounded wooden sheets (core veneer)hot pressed and fastened on both sides of the door using liquidphenol formaldehyde resin as per IS specifiaction 2202 (part -1) 1991.from manufacturere (factory) complete as per specification and as per the directions of the Engineer-in-charge of the work . 30mm thick both side commercial (SECOND FLOOR) ---- All terms and condition are as per Tender Document	Sqm	9.14		2194.56	0.00	0.00	0.00
89	Providing and applying painting two coats (excluding priming coat) on new wood surface and / or wood based surface with enamel paint to give an even shade, cleaning the surface of all dirt, dust and foreign matter, sand papering including cost ofmaterials, labour, complete as per specifications and as per the directions of the Engineer-in-charge of the work . ---- All terms and condition are as per Tender Document	Sqm	79.21		90.72	0.00	0.00	0.00

90	...and applying water proofing to roof slab ,terraces landscape area, podium etc.. Using modified polyurethane cures (confirming to ASTM C B836-84) to give a tough elastomeric water proof membrane on the surface. the surface shall be cleaned free from dust and other particle before usage. standards and methodology: This compound has a medium viscocity grade with 620% of elongation and shall be done either by roller application /brush application/spray. this will be applied for a thickness of 1.3 mm first layer 0.5mm and 2nd layer 0.8mm. after applying the 2nd layer sand sprinkle shall be done to provide mechanical key as per the directions of the Engineer-in-charge of the work. ---- All terms and condition are as per Tender Document (Upto125%)	Sqm	488.04	411.14	756.0	310821.84	411.14	310821.84
	Above 125%			76.90	714.95	54979.66	76.90	54979.66
91	Providing and fixing in position aluminium windows and ventilators as per approved drawings with sliding shutters using three track window frame of size 92x31.75mm bottom section 1.3mm thick, weight 1.07kg/m; sides and top sections 1.3 mm, thick, weight 0.933 kg/m.shutter frame section comprising top and bottom section of size 40mmx18mm, wall thickness 1.25mm. weight 0.417 kg./m. shutter side outer 40mmx18mm. wall thickness 1.25mm. weight 0.417 kg/m, shutter interlock section 40mmx26.7mm wall thickness 1.1 mm. thick, weight 0.469 kg/m, the shutters mounted on nylon rollers with approved quality of fixtures such as aluminium handles tower bolts etc.; providing and fixing 5.5mm. thick plain glass for shutters fitted with rubber beading all aluminium sections including cutting to required length, joints mitred subdividing the frame tenonned and rivetted, in the assembled frame, stiffened with end clips for corners, angles etc., and fixed to the walls, lintels, floor beams/cills as the case may be, with necessary steel screws, raul plugs or teak wood gatties including cutting masonry or concrete and making good the original surface using cement mortar - using aluminium section powdered coated to a minimum of 60- 70 microns with exterior durable pure polyester grade powder of approved quality (GROUND FLOOR) --- All terms and condition are as per Tender Document	Sqm	29.07		4515.48	0.00	0.00	0.00
92	Providing and fixing in position aluminium windows and ventilators as per approved drawings with sliding shutters using three track window frame of size 92x31.75mm bottom section 1.3mm thick, weight 1.07kg/m; sides and top sections 1.3 mm, thick, weight 0.933 kg/m.shutter frame section comprising top and bottom section of size 40mmx18mm, wall thickness 1.25mm. weight 0.417 kg./m. shutter side outer 40mmx18mm. wall thickness 1.25mm. weight 0.417 kg/m, shutter interlock section 40mmx26.7mm wall thickness 1.1 mm. thick, weight 0.469 kg/m, the shutters mounted on nylon rollers with approved quality of fixtures such as aluminium handles tower bolts etc.; providing and fixing 5.5mm. thick plain glass for shutters fitted with rubber beading all aluminium sections including cutting to required length, joints mitred subdividing the frame tenonned and rivetted, in the assembled frame, stiffened with end clips for corners, angles etc., and fixed to the walls, lintels, floor beams/cills as the case may be, with necessary steel screws, raul plugs or teak wood gatties including cutting masonry or concrete and making good the original surface using cement mortar - using aluminium section powdered coated to a minimum of 60- 70 microns with exterior durable pure polyester grade powder of approved quality (FIRST FLOOR) ---- All terms and condition are as per Tender Document and as per the direction of Engineer-in-	Sqm	44.1		4520.88	0.00	0.00	0.00

93	...ing and fixing in position aluminium windows and ventilators as per approved drawings with ...ing shutters using three track window frame of size 92x31.75mm bottom section 1.3mm thick, weight 1.07kg/m; sides and top sections 1.3 mm, thick, weight 0.933 kg/m.shutter frame section comprising top and bottom section of size 40mmx18mm, wall thickness 1.25mm. weight 0.417 kg./m. shutter side outer 40mmx18mm. wall thickness 1.25mm. weight 0.417 kg/m, shutter interlock section 40mmx26.7mm wall thickness 1.1 mm. thick, weight 0.469 kg/m, the shutters mounted on nylon rollers with approved quality of fixtures such as aluminium handles tower bolts etc.; providing and fixing 5.5mm. thick plain glass for shutters fitted with rubber beading all aluminium sections including cutting to required length, joints mitred subdividing the frame tenonned and rivetted, in the assembled frame, stiffened with end clips for corners, angles etc., and fixed to the walls, lintels, floor beams/cills as the case may be, with necessary steel screws, raul plugs or teak wood gatties including cutting masonry or concrete and making good the original surface using cement mortar - using aluminium section powdered coated to a minimum of 60- 70 microns with exterior durable pure polyester grade powder of approved quality (SECOND FLOOR) -- All terms and condition are as per Tender Document	Sqm	4.95		4526.28	0.00	0.00	0.00
94	Providing and fixing M.S.grill work for windows and ventilators weighing 21kg/sqm using M.S. flats, or M.S. square rods, or combination of M.S. flats and square rods as per approve design, drawing including cutting steel sections and welding the same to required pattern with a coat of red lead primer, cost of materials, fixtures, labour and HOM of machinery complete as per specifications and as per the directions of the Engineer-in-charge of the work . (GROUND FLOOR) ---- All terms and condition are as per Tender Document	Kgs	567	425.25	84.24	35823.06	425.25	35823.06
95	Providing and fixing M.S.grill work for windows and ventilators weighing 21kg/sqm using M.S. flats, or M.S. square rods, or combination of M.S. flats and square rods as per approve design, drawing including cutting steel sections and welding the same to required pattern with a coat of red lead primer, cost of materials, fixtures, labour and HOM of machinery complete as per specifications and as per the directions of the Engineer-in-charge of the work . (FIRST FLOOR) ---- All terms and condition are as per Tender Document	Kgs	926.1	926.10	89.64	83015.60	926.10	83015.60
96	Providing and fixing M.S.grill work for windows and ventilators weighing 21kg/sqm using M.S. flats, or M.S. square rods, or combination of M.S. flats and square rods as per approve design, drawing including cutting steel sections and welding the same to required pattern with a coat of red lead primer, cost of materials, fixtures, labour and HOM of machinery complete as per specifications and as per the directions of the Engineer-in-charge of the work . (SECOND FLOOR) ---- All terms and condition are as per Tender Document	Kgs	94.5		95.04	0.00	0.00	0.00
97	Providing and fixing Stainless steel staircase raling as per Chief Architect Drawing No. 11520/ HRSC with hand rail 50mm dia 16 guage hollow pipe welded to vertical hollow 50mm dia pipe of 16 guage, stainless steel vertical pipe spaced at 1.20m regular intervals, and 5 Nos of 25mm dia. Stainless steel hollow horizontal pipe are welded to vertical 50mm dia hollow pipe. The entire assembly is fixed to staircase concrete by using expansion bolts by drilling concrete etc., complete including cost of materials, labour, HOM of machineries and electrical charges, etc., complete as per specifications and as per the directions of the Engineer-in-charge of the work . (GROUND FLOOR) ---- All terms and condition are as per Tender Document	Sqm	60.21	60.21	6638.76	399719.74	60.21	399719.74

98	...g and fixing Stainless steel staircase raling as per Chief Architect Drawing No. 11520/ HRSC ...h hand rail 50mm dia 16 guage hollow pipe welded to vertical hollow 50mm dia pipe of 16 guage, stainless steel vertical pipe spaced at 1.20m regular intervals, and 5 Nos of 25mm dia. Stainless steel hollow horizontal pipe are welded to vertical 50mm dia hollow pipe. The entire assembly is fixed to staircase concrete by using expansion bolts by drilling concrete etc., complete including cost of materials, labour, HOM of machineries and electrical charges, etc., complete as per specifications and as per the directions of the Engineer-in-charge of the work . (FIRST FLOOR) ---- All terms and condition are as per Tender Document	Sqm	41.17	41.17	6644.16	273540.07	41.17	273540.07
99	Providing and fixing M.S. Gate as per Chief Architect Drawing,using 50mm x 50mm 14 guage M.S. hollow pipe frame work bent to ornamental shape as shown in the drawing and 35mm x 6mm and 16 x 16mm Square rods for verticals alternatively spaced at 4cms c/c in two halves and 40mmx6mm M.S. flats for horizontal member and at the top cast iron spikes are provided at alternate vertical members as shown in the drawing etc., complete. All the steel surface should be thoroughly cleaned free of rust and painted with anti corrosive paint (shop paint) etc., complete. The work includes cost of all materials, labour charges for all items of work, hire charges for welding, cutting and grinding equipment, and electricity charges, with lead and lift, loading and unloading charges, etc., complete as per specifiocation and as per directions of the Engineer in charge of the work. ---- All terms and condition are as per Tender Document	Sqm	16.2	5.40	3168.72	17111.09	5.40	17111.09
100	Providing and applying enamel metal paint two coats (excluding priming coat) over new steel or other metal surface brushing to give an even shade after cleaning oil, grease, dirt and other foreign matter, including cost of materials, labour, complete as per specifications and as per the directions of the Engineer-in-charge of the work . ---- All terms and condition are as per Tender Document	Sqm	164.52		88.56	0.00	0.00	0.00
101	Providing 20mm square M.S footrest and fixing in manhole with M 10 cement concrete block of 20x20x10cms, using 20mm and down size metal of size including cost of materials, labour charges, curing complete as per specifications and as per the directions of the Engineer-in-charge of the work. ---- All terms and condition are as per Tender Document	Nos	4	4.00	265.68	1062.72	4.00	1062.72
102	Conveying the excavated earth, debries etc., with all lead and lifts including loading and unloading charges etc., complete as per the direction of the Engineer-in-charge. ---- All terms and condition are as per Tender Document	Cum	3422.03		108.0	0.00	0.00	0.00
103	Conveying the excavated earth, debries etc., with all lead and lifts including loading and unloading charges etc., complete as per the direction of the Engineer-in-charge. ---- All terms and condition are as per Tender Document	Cum	193.03	193.03	80.35	15509.96	193.03	15509.96
104	Supplying 6A flush /projected type socket and a 6 amps flush/projected type SP switch either surface mounting in a gang box or in a 4mm thick plastic sheet and fixing over a flush mounted wooden box and wiring using necessary capacity wires as required. ---- All terms and condition are as per Tender Document and as per the direction of Engineer-in-Charge	No	50		91.0	0.00	0.00	0.00
105	Supplying and flush mounting teak wooden box without front plank, made of not less than 12mm thick wood, after due groove cutting, necessary masonry patch work complete. ---- All terms and condition are as per Tender Document and as per the direction of Engineer-in-Charge	Each	30		98.0	0.00	0.00	0.00

	...plying and flush mounting teak wooden box without front plank, made of not less than 12mm thick wood, after due groove cutting, necessary masonry patch work complete. b) 12"x12"x3" ---- All terms and condition are as per Tender Document and as per the direction of Engineer-in-Charge	Each	30		68.0	0.00	0.00	0.00
107	Extra for groove cutting, plastering and colour washing for embedding PVC conduit/GI pipe and plastering finishing the wall upto wall surface complete upto 50mm conduit in brick in wall c) 10"x7"x3" ---- All terms and condition are as per Tender Document and as per the direction of Engineer-in-Charge	Rmtr	200		14.0	0.00	0.00	0.00
108	Supplying, fixing, wiring, earth electrode for grounding conduits, I.C. cutouts and other equipments on the meter board using 40mm dia 2.90 mm thick GI pipe 2.5 mtr long buried in a pit..... The pit should be filled with equal proportion of salt and charcoal 150 mm alround the pipe to complete depth. The connection from the pipe to the conduit etc, is to be established through GI wire of size as per IS1 specification 7.3.3 of IS 732 using 12 mm dia bolts, nuts, washers and checknuts etc, the pipe shall have 16 through holes of 122 mm dia ---- All terms and condition are as per Tender Document and as per the direction of Engineer-in-Charge	Each	2		3000.0	0.00	0.00	0.00
109	Supplying and fixing of porcelain fuse chanel with cut out on existing wooden/panel using ncessary nuts, bolts and washers etc complete ---- All terms and condition are as per Tender Document and as per the direction of Engineer-in-Charge	Each	12		54.0	0.00	0.00	0.00
110	Supplying 20mm dia 2mm thick heavy guage PVC conduit pipe with suitable size bends, metal junction boxes, adhesive paste etc and running before concreting the slabs. The conduit should be tied to the reinforcement roads by using binding wire and unused ways of junction boxes and pipe ends should be covered using PVC and enclosures and run with 18 SWG GI fish wire run throughout the conduit wherever necessary. ---- All terms and condition are as per Tender Document and as per the direction of Engineer-in-Charge	Rmtr	200		32.0	0.00	0.00	0.00
111	Supplying and fixing PBBC brass/Bakelite straight or slant batten holder and wiring, within 60W/230 Volts lamps ---- All terms and condition are as per Tender Document and as per the direction of Engineer-in-Charge	No.	50		60.0	0.00	0.00	0.00
112	Supply patty type fluorescent tube light fitting of 4 feet 40 watts fluorescent tube of 230 volts made of M.S. sheet and stove enameled with heavy duty polyfill aluminum choke, starter, locking type brass contact holders mounted on foldable type sheet base fully wired.for use on 230 volts AC supply including 1 Nos 4'-36/40 watts fluorecent tube A Group ---- All terms and condition are as per Tender Document and as per the direction of Engineer-in-Charge	No	30		400.0	0.00	0.00	0.00
113	Wiring for lighting / power circute using one of PVC insulated 1100v/grade multies and copper conductor single core cable in open or consealed system of wiring A Group materials 1.50 Sqmm materials ---- All terms and condition are as per Tender Document	Rmtr	1000		15.0	0.00	0.00	0.00
114	Supplying and running of GI / Copper conductor for grounding & (along with other wires of CTS or conduit system of wiring) using if necessary suitable size clamps bolts nuts and washers etc. ---- All terms and condition are as per Tender Document and as per the direction of Engineer-in-Charge	Rmtr	48		221.0	0.00	0.00	0.00

	...ying and fixing miniature circuit breakers/Isolators on existing MCB distribution boards using necessary fixing materials and wiring complete as required ---- All terms and condition are as per Tender Document and as per the direction of Engineer-in-Charge	No.	10		370.0	0.00	0.00	0.00
116	Supplying capacitor type ceiling fan complete with down rod blades, shakle, regulator canopies etc., for operation on 230 volts, 50 cycles. Single phase AC supply conforming to ISS-374-1979 and with double ball bearing system and as per technical data approved (Almanord, Unique ISI, Anchor, Crompton, Khaitan, Bajaj, Usha, Johnson make) ---- All terms and condition are as per Tender Document and as per the direction of Engineer-in-Charge	Nos	25		1900.0	0.00	0.00	0.00
117	Fixing a ceiling fan of all capacities and all types to the existing S hook with fan regulator to the existing board together with supplying and fixing a 5 ampers ceiling rose, necessary length of 23/0.0076 inch PVC insulated twin twisted copper wire and wiring completely ---- All terms and condition are as per Tender Document	Nos	25		105.0	0.00	0.00	0.00
118	Digging of trench of 0.6m deep x 0.50mtr wide refiling the trench to the required ground level and consolidating etc., complete. In Hard Soil ---- All terms and condition are as per Tender Document	Rmtr	200		50.0	0.00	0.00	0.00
119	Constructing brick masonry inspection chamber 600x850mm, and 450mm depth, (clear inside dimension) for pipeline with three or more inlets, using table moulded non-modular bricks of class designation 50 in cement mortar 1:5, C.I cover with frame (light duty) 455x610mm internal dimensions, total weight of cover with frame to be not less than 38 kg (weight of cover 23kg and weight of frame 15 kg) R.C.C. top slab with cement concrete M 15 with 20mm and downsize granite metal , foundation concrete M 5 with 40mm and downsize granite metal inside plastering 12mm thick with cement mortar 1:3, finished smooth with a floating coat of cement on walls and bed concrete complete as per standard design including cost of materials, labour charges, curing complete as per specifications ---- All terms and condition are as per Tender Document and as per the direction of Engineer-in-Charge	Nos	16		9522.36	0.00	0.00	0.00
120	Excavation by manual means for foundation of buildings, water supply & sanitary lines and electrical conduits etc., either in pits or in trenches 1.50m and above in width, soft rock without blasting not exceeding 1.50mts in depth including stacking the excavated stuff clear from edges of excavation with lead upto 50m labour, HOM of equipment complete as per specifications ---- All terms and condition are as per Tender Document and as per the direction of Engineer-in-Charge	Cum	38.4		953.64	0.00	0.00	0.00
121	Providing and fixing to wall, ceiling and floor unplasticised PVC pipes 10.00 kgf/sq.cm working pressure chemp plast / Wavin or equivalent make with pipe fittings, wall clips, making good the wall, ceiling and floor, including cost of all materials, labour charges, HOM of equipmentsand testing complete as per specifications. 11.56.2 -do- with 110mm outer dia ---- All terms and condition are as per Tender Document and as per the direction of Engineer-in-Charge	m	80		743.04	0.00	0.00	0.00
122	Providing and fixing to wall, ceiling and floor unplasticised PVC pipes 10.00 kgf/sq.cm working pressure chemp plast / Wavin or equivalent make with pipe fittings, wall clips, making good the wall, ceiling and floor, including cost of all materials, labour charges, HOM of equipments and testing complete as per specifications. ---- All terms and condition are as per Tender Document and as per the direction of Engineer-in-Charge	m	120	110.00	1566.0	172260.00	110.00	172260.00